

CORPORATION OF THIRUVANANTHAPURAM
PROJECT IMPLEMENTATION UNIT
KSUDP, THIRUVANANTHAPURAM
JNNURM – Storm Water Drainage, Thiruvananthapuram
STATUS REPORT AS ON 30.09.09

Project Cost : Rs41 Crores

Fund Received Rs11Cr.

Sl. No	Major Component	Sub Component	Quantity	Awarded Amount	Present Status
1	Primary Drains				
		Aamayizhanjan thodu	6Km		
		Pazhavangadi thodu	7Km		
		Thampanoor	1.1Km		
		Eastfort & Pazhavangadi	3.3Km		
		Veli Mouth breakwaters			Rs7Lakhs given to Harbour Engineering Department for study and 4.74 Lakhs to IIT Madras
		Railway Culvert at Thampanoor (KSUDP)			
		Sub Total			11.74Lakhs Exp.
		Add for Contingency charges @ 3%			
		Towards Administrative Charges @0.5%			
		Grand Total			