

CORPORATION OF THIRUVANANTHAPURAM
JNNURM – Improvement to Thiruvananthapuram Sewerage Scheme
STATUS REPORT AS ON 30.09.09

Project Cost : Rs.215.41 Crores

Package No	Details of works	PAC in lakhs	Present Status
SP1	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Santhinagar Block H	482	<p>Tendered and date extended two times up to 14-5-2009 for SP1 to SP7 and 20-5-09 for SP8 to SP11..But no response. Estimate revised as per current SOR and 7 packages re tendered on 17-6-2009. Balance will be tendered soon.</p> <p>Bottleneck : 1. Land acquisition of 10 lands for executing agreement.</p> <p>2. No response of bidders</p> <p>Requested KSUDP to accord sanction for splitting the packages and tendering</p> <p>Sanction awaited</p>
SP2	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Kulathoor Block I	1361	
SP3	Laying of sewer line ,pumping main and construction of pump house ,erection of pump set etc in Karimanal Block J	1152	
SP4	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Akkulam Block K	1788	
SP5	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Edathara Block L	3687	
SP6	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Karikkakam Block M	1331	
SP7	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Ulloor Block N	1438	
SP8	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Karakkamandapam Block O	693	
SP9	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Nemom Block P	519	
SP10	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Punchakkari Block Q	2767	
SP11	Laying of sewer line ,pumping main and construction of pump house, erection of pump set etc in Pachalloor Block R	2069	
SP12	Construction of Sewage Treatment Plant of 107 MLD capacity Acc. PAC : 80.84 Cr.		